

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
<u>21433</u>	0031-08B	PA 31 East Keggs Bridge	100% Complete	11/15/16
<ul style="list-style-type: none"> • Bridge replacement • On Allegheny Rd over the Raystown Branch of the Juniata River east of the Village of Keggs at Cider Rd (T-421) • Traffic control consists of a temporary runaround • Juniata Township • Prime Contractor: George S. Hann & Son, Inc. 				
<u>21442</u>	0031-09B	PA 31 Dew Drop Bridge	100% Complete	11/15/16
<ul style="list-style-type: none"> • Bridge replacement • On Allegheny Road Over the Raystown Branch of the Juniata River at Diehl Road (T-404) • Traffic control consists of phased construction with traffic signal • Juniata Township • Prime Contractor: George S. Hann & Son, Inc. 				
<u>104637</u>	3005-01B	Bedford Co DF 2016 #2	100% Complete	10/31/16
<ul style="list-style-type: none"> • Culvert replacement • On Beans Cove Road over Wildcat Run near the intersection of Bear Gap Road (T-336) • Traffic control consists of a temporary run-a-round • Southampton Township • Prime Contractor: Department Forces 				
<u>88132</u>	4007-01B	Sloans Hollow Run Culvert	100% Complete	10/31/16
<ul style="list-style-type: none"> • Pipe replacement with concrete box culvert • On Sloans Hollow Road over Sloans Hollow Run west of the intersection of Pigeon Hill Road (T-494) • Traffic control consists of a detour utilizing Sloans Hollow Rd, PA 56, US 30, Point Rd and Sloans Hollow Rd • East St Clair Township • Prime Contractor: Kukurin Contracting, Inc. 				

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
<u>96541</u>	4026-001	Dunning Crk Rd to Vly Rd	100% Complete	August 2017
<ul style="list-style-type: none"> • Resurfacing • On Shaffer Mountain Road from Somerset County line to Hoover Rd near PA 96 (Cortland Rd) • Traffic control consists of daylight flagging • Napier Township • Prime Contractor: Grannas Brothers Stone & Asphalt Co, Inc. 				
<u>88122</u>	1002-001	Dunning Creek Trib Culvert	100% Complete	11/15/16
<ul style="list-style-type: none"> • Culvert replacement • On Creek Road over Tributary to Dunning Creek north of the intersection of Shed Road (T-479) • Traffic control consists of a detour utilizing Creek Road, Briar Valley Road and Shed Road • Bedford Township • Prime Contractor: Cottle’s Asphalt Maintenance, Inc. 				
<u>91603</u>	0026-018	PA 913 to Hunt Co Line	100% Complete	August 2017
<ul style="list-style-type: none"> • Resurfacing • On Raystown Rd from Saxton Rd to Huntingdon County line • Traffic control consists of daylight flagging • Liberty Township • Prime Contractor: New Enterprise Stone & Lime Co., Inc. 				
<u>105019</u>	2009-001	Homers Hill Rd-Big Crk Rd	100% Complete	08/08/17
<ul style="list-style-type: none"> • Resurfacing • On Bobs Creek Rd over Tributary to Bobs Creek near the intersection of Short Cut Rd (T-580) East St Clair Township • Traffic control consists of daylight flagging • Prime Contractor: New Enterprise Stone & Lime Co., Inc. 				

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
<u>105018</u>	4002-001	Spicer Creek Rd to SR 4004	100% Complete	08/08/17
		<ul style="list-style-type: none"> • Resurfacing • On Spicer Creek Rd from Corley Rd in New Buena Vista to end of paved section • Juniata Township • Traffic control consists of daylight flagging • Prime Contractor: New Enterprise Stone & Lime Co., Inc. 		
<u>96341</u>	4011-001	Helixville Rd-Shaffer Mtn	100% Complete	08/08/17
		<ul style="list-style-type: none"> • Resurfacing • On Wilt Hollow Rd from Helixville Rd to Shaffer Mtn Rd • Napier Township • Traffic control consists of daylight flagging • Prime Contractor: New Enterprise Stone & Lime Co., Inc. 		
<u>96536</u>	4012-001	US30 to Hoover Rd	100% Complete	08/08/17
		<ul style="list-style-type: none"> • Resurfacing • On Shaffer Mtn Rd from Hoover Rd to US 30 • Juniata & Napier Townships • Traffic control consists of daylight flagging • Prime Contractor: New Enterprise Stone & Lime Co., Inc. 		
<u>92704</u>	0030-32B	US 30 over Stein Road (T-466)	21% Complete	07/28/17
		<ul style="list-style-type: none"> • Bridge Preservation Activities • On US 30 over Stein Road (T-466) • West Providence Township • Traffic control consists of half width phased construction. • Prime Contractor: Cottle’s Asphalt Maintenance, Inc. • Contractor is currently working in the EB & WB passing lanes to install new expansion dams, Substructure repairs are complete. 		

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
107202	4018-002	SR 4020 – SR 4018 to PA 96	12% Complete	08/01/17
		<ul style="list-style-type: none"> • Resurfacing • On Rocklick Hollow Road from Somerset County line to PA 96 • Napier Township & New Paris Borough • Traffic control consists of daylight flagging • Prime Contractor: New Enterprise Stone & Lime Co., Inc. • Contractor is currently completing shoulder & drainage upgrades, and roadway widening • Two ADA ramps are being constructed at the intersection with Cortland Rd (PA96) • Paving will begin when all auxiliary work is finished 		
107492	4020-000	SR 4018 – Somerset Co Line to PA 96	12% Complete	08/01/17
		<ul style="list-style-type: none"> • Resurfacing • On Hinton Road from Rocklick Hollow Rd to Cortland Rd (PA 96) • Traffic control consists of daylight flagging • Napier Township & New Paris Borough • Prime Contractor: New Enterprise Stone & Lime Co., Inc. • Contractor is currently completing shoulder & drainage upgrades in preparation for paving 		
21423	4013-01B	Dunnings Creek Bridge	3% Complete	09/06/17
		<ul style="list-style-type: none"> • Bridge Replacement • On Crissman Road over Dunnings Creek near the intersection of PA 96 (Cortland Rd) • West St Clair Township • Traffic control consists of a detour utilizing Crissman Rd., PA 96 (Cortland Rd), PA 56, Valley Rd., Old Town Rd., and PA 96 • Prime Contractor: C. H. & D. Enterprises Inc. • Contractor will begin working after school is out 		

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
21553	1024-01B	Jacks Corner Rd Bridge Rehab #1	NTP 12/16/17	09/18/17
		<ul style="list-style-type: none"> • Bridge Rehabilitation • On Jacks Corner Rd over Yellow Creek • Hopewell Township • Traffic control will consist of a detour utilizing PA 36, Jacks Corner Rd (T-555) and Steel Dr. (T-556), [4.8 miles] • Prime Contractor: Cottle’s Asphalt Maintenance, Inc. • Contractor will begin working after school is out, only one Jack’s Corner bridge will be detoured at a time 		
21602	1024-01B	Jacks Corner Rd Bridge Rehab #2	NTP 12/16/17	09/18/17
		<ul style="list-style-type: none"> • Bridge Rehabilitation • On Jacks Corner Road over Maple Run • Hopewell Township • Traffic control will consist of a detour utilizing PA 36, Jacks Corner Rd (T-555) and Steel Dr. (T-556), [4.8 miles] • Prime Contractor: Cottle’s Asphalt Maintenance, Inc. • Contractor will begin working after school is out, only one Jack’s Corner bridge will be detoured at a time 		
74386	1001-02B	Crawfords Run Culvert	NTP 02/02/17	08/08/17
		<ul style="list-style-type: none"> • Culvert Replacement • On Imlertown Road over Crawford Run near the intersection of Dibert Rd (T-482) • Bedford Township • Traffic control will consist of a detour utilizing Imlertown Rd, Briar Valley Rd, Chalybeate Rd, Business 220, Sunnyside Rd, Imlertown Rd • Prime Contractor: C. H. & D. Enterprises Inc. • Contractor will set detour and begin after school is out 		

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
88095	7204-376	T-376 Cove Creek Bridge	NTP 01/24/17	09/12/17
		<ul style="list-style-type: none"> • Bridge replacement • On Rose Lane over Cove Creek one mile northeast of Rainsburg • Colerain Township • Traffic control will consist of a detour utilizing Rose Lane, Goosetown Rd, Main Rd, Valley Rd and Harrieta Lane, [4.9 miles] • Prime Contractor: C. H. & D. Enterprises Inc. • Contractor to set detour and start construction by June 16th 		
107702	4019-02B	2017 DF Bedford Co Bridge	NTP 02/02/17	07/21/2017
		<ul style="list-style-type: none"> • Superstructure replacement • On Bobs Creek Rd over Tributary to Bobs Creek near the intersection of Short Cut Rd (T-580) • East St Clair Township • Traffic control will consist of a detour utilizing Bobs Creek Rd, Lumber St, Heritage Rd (PA 869), William Penn Rd (PA 869), Hog Farm Rd, Reynoldsdale Rd, and Bobs Creek Rd (7.5 miles) • Prime Contractor: Department Forces • Construction to begin June 19th 		
96537	4014-01M	Somerset Co Line-Hoover Rd	NTP 03/27/17	08/31/17
		<ul style="list-style-type: none"> • Resurfacing • On Shaffer Mountain Road from Somerset County line to Hoover Rd near PA 96 (Cortland Rd) • Traffic control will consist of an initial temporary detour and then daylight flagging • Napier Township • Prime Contractor: New Enterprise Stone & Lime Co., Inc. • Contractor currently has section closed that is being rebuilt, should be completed by May 15th • Rebuilding roadway and stabilizing hillside, resetting guiderail and drainage features • Paving will begin after this area has been reconstructed 		

BEDFORD COUNTY CONSTRUCTION PROGRESS REPORT

MPMS	SR – SEC	PROJECT TITLE	STATUS	ANTICIPATED COMPLETION
<u>88520</u>	0036-07S	PA 36 Corridor Improvement	NTP 04/07/17	09/10/18
<ul style="list-style-type: none"> • Intersection improvements, addition of a center turn lane, and a bridge replacement • On the Woodbury Pike from the Loysburg Bypass to Mountain View Drive • South Woodbury Township • Traffic control will consist of phased construction • Prime Contractor: Cottle’s Asphalt Maintenance, Inc. • Contractor will begin laying parallel pipe just south of the school beginning week of May 1st 				
<u>101309</u>	4009-20B	SR 4009 Oppenheimer Run Br	Anticipated NTP 05/08/17	08/10/17
<ul style="list-style-type: none"> • Bridge Rehabilitation • On William Penn Road over Oppenheimer Run near the intersection of Yount Rd (Route 1018) • Traffic control will consist of a detour utilizing William Penn Rd, PA 56, I-99 and PA 869 • East St Clair Township • Prime Contractor: Clearwater Construction, Inc. • Contractor is expected to begin work on June 14th once the detour is set 				
<u>106776</u>	0000-000	2017 Wrong Way Ramp Upgrades	Anticipated NTP 05/22/17	11/20/17
<ul style="list-style-type: none"> • Installation of wrong way signs • Various routes • Traffic control will be daylight flagging • Various Municipalities • Ground mounted delineators & RPM’s • Prime Contractor: Bronder Technical Services, Inc 				

BEDFORD COUNTY UPCOMING LETS

MPMS	SR – SEC	PROJECT TITLE	ANTICIPATED LET	ANTICIPATED COMPLETION
<u>106777</u>	0056-06S	D9 2017 HSIP HFST	2nd Quarter 2017	September 2017
		<ul style="list-style-type: none"> • Highway Safety Improvement Program - High Friction Surface Treatment • Various highways • Traffic Control will consist of daylight flagging • Various municipalities 		
<u>96530</u>	2029-005	DF SR 2016 to US 30	3 rd Quarter 2017	Fall 2017
		<ul style="list-style-type: none"> • Resurfacing • On S Breezewood Rd from Lincoln Hwy to E Mattie Rd. and on E Mattie Rd from S Breezewood Rd to Mattie • Traffic Control will consist of daylight flagging • East Providence Township 		
<u>96533</u>	3019-006	DF SR 3019 – US30 to PA 96	3 rd Quarter 2017	Fall 2017
		<ul style="list-style-type: none"> • Resurfacing • On S Breezewood Rd from Lincoln Hwy to E Mattie Rd. and on E Mattie Rd from S Breezewood Rd to Mattie • Traffic Control will consist of daylight flagging • East Providence Township 		
<u>107488</u>	4035-000	DF Blue Knob Entrance to Blair Co.	3 rd Quarter 2017	Fall 2017
		<ul style="list-style-type: none"> • Resurfacing • On Blue Knob Rd from Blue Knob Park Entrance north to Blair County Line • Traffic Control will consist of daylight flagging • Pavia Township 		
<u>91440</u>	0915-03B	Hopewell Bridge Replace	4 th Quarter 2017	Fall 2019
		<ul style="list-style-type: none"> • Bridge Replacement and intersection realignment • On Front St over Raystown Branch of Juniata River at the intersection of Raystown Rd • Traffic control will consist of off alignment and phased construction • Hopewell & Broad Top Twps and Hopewell Borough 		

BEDFORD COUNTY UPCOMING LETS

<u>MPMS</u>	<u>SR – SEC</u>	<u>PROJECT TITLE</u>	<u>ANTICIPATED LET</u>	<u>ANTICIPATED COMPLETION</u>
22123	0026-20B	Everett Borough Bloody Run Bridge	4 th Quarter 2017	Summer 2018
		<ul style="list-style-type: none"> • Bridge Replacement • On North Spring St over Bloody Run • Traffic control will consist of a detour utilizing PA 26, Bud Shuster Bypass (SR 1007), US 30, and Main Street (SR 1044) • Hopewell & Broad Top Twps and Hopewell Borough 		
96542	4036-001	Buena Road to PA 31	4 th Quarter 2017	Summer 2018
		<ul style="list-style-type: none"> • Resurfacing • On Riddlemoser Rd from Buena Rd to PA 31 • Traffic Control will consist of daylight flagging • Juniata Township 		